

Forrest Homes Corp. Construction Schedule

Address: 4825 Sunset

Phase 10: Cabinet Doors, Hardware, Trim Out

October 24, 2005

Description	Start Date	Finish Date	Remarks:
Install Exterior Doors	09/10/05	09/25/05	Complete
Cabinet Glass Doors	10/22/05		Ordered
Mirror & Shower Doors	10/22/05		Ordered
Hardware	10/01/05	10/15/05	Complete
Weather-stripping	10/01/05	10/12/05	Complete except for back door
Appliance Delivery	11/15/05		Install after floors are complete
Electric Trim	10/05/05	10/19/05	Complete
Plumbing Trim	10/05/05	10/20/05	Complete except for powder room
Mechanical Trim	10/10/05	10/15/05	Complete
Remove Temporary Electric Meter	11/05/05		
Gas Meter	10/22/05		Re-inspect 10/25/05
Water Meter			
Electric Meter	10/05/05	10/10/05	Complete